



NOVEMBER 22, 2016

BUILD: WHAT'S GOING UP

Temporary walls to protect east building (between Second and Third Streets) from west building demolition continues at exhibit hall elevation of east building.

Foundation work has begun in west building lower level with auger cast piles being drilled and installed. Layout and cutting of lower level slab has started which will allow for treating of existing soils and formwork for structural foundations.

DEMO: WHAT'S COMING DOWN

The west building, bordered by Third and Fourth Streets between Jefferson and Market is completely gutted. Structural truss work and the north and west exterior walls of the building are being removed.

SAFETY: PASSERSBY & WORKERS

Warning: It is unsafe for the public to walk along the jersey barriers on Jefferson, Market and Third Streets. Pedestrians should use sidewalks.

As of this reporting, no accidents or incidents have occurred at the worksite.

CONTRACTORS ON SITE:

Contractors who have performed work on site or are currently on site are: Harmon Construction, Walker Mechanical, Henderson Services, Brandenburg, Pioneer, Kauffman Saw Cutting, Dunn Electric LLC, Indiana Bridge Company, Professional Fencing, Corbitt Concrete Company, Perseverance Excavation Company, Brown Sprinkler Company, Simplex, Jefferson Special Police, Vulcan, Padgett, ECT, Haase Mechanical, Ready Electric, Johnson Controls, SCR, Berkel, Concrete Saw Cutting Company, Endris, Minco, South Central Roofing, Whittenberg, Renascent and Hussung.

Currently, there are about 100 workers on site.