



OCTOBER 31, 2016

BUILD: WHAT'S GOING UP

Equipment and piping for temporary HVAC system to feed east building is installed.

Temporary walls continue to be erected to protect east building from west building demolition at exhibit hall elevation of east building.

Foundation work for the structural supporting of new west building has begun with the drilling of auger cast test piles.

Erection of braces at truss elevation in exhibit hall of east building near completion. These permanent braces allow for demolition of west building upper structural steel members.

DEMO: WHAT'S COMING DOWN

Brandenburg has completed demolition of the second floor interior and now removing debris. Demolishing walls, ceiling and overhead mechanical, electric and plumbing on mezzanine and main floor of west end.

Removal of exterior wall on both north and south walls (along Jefferson and Market Streets) of west building. Stone being salvaged for reuse on new building.

Roof removal has begun.

STREET-WISE:

Temporary 4th Street traffic lights at Market and Jefferson Streets.

SAFETY: PASSERSBY & WORKERS

Warning: It is unsafe for the public to walk along the jersey barriers on Jefferson, Market and Third Streets. Pedestrians should use sidewalks.

As of this reporting, no accidents or incidents have occurred at the worksite.

CONTRACTORS ON SITE:

Contractors who have performed work on site or currently on site are: Harmon Construction, Franklin Interior Systems LLC, Walker Mechanical, Henderson Services, Brandenburg, Pioneer, Kauffman Saw Cutting, Dunn Electric LLC, Indiana Bridge Company, Professional Fencing, Corbitt Concrete Company, Perseverance Excavation Company, Brown Sprinkler Company, Simplex, Jefferson Special Police, Vulcan, Padgett, ECT, Haase Mechanical, Ready Electric, Johnson Controls, SCR, Berkel, Concrete Saw Cutting Company, Endris.