



**DECEMBER 5, 2016**

## **BUILD: WHAT'S GOING UP**

Temporary walls to protect east building from demolition continues at exhibit hall elevation of east building. Foundation work has begun at west building lower level with auger cast piles being installed. Layout and cutting of lower level slab has started which will allow for treatment of existing soils and formwork for structural foundations. Treatment of soils for stabilization at lower level of west building has begun.

## **DEMO: WHAT'S COMING DOWN**

Exterior walls of west building are being removed. Structural truss removed from west building exhibit hall. Gut out of areas west of west exhibit halls has begun. Joist and structural supports being removed from west end of west building.

Sandstone from the building exterior is being salvaged for reuse on new building.

## **SAFETY: PASSERSBY & WORKERS**

**Warning: It is unsafe for the public to walk along the jersey barriers on Jefferson, Market and Third Streets. Pedestrians should use sidewalks.**

As of this reporting, no accidents or incidents have occurred at the worksite.

## **CONTRACTORS ON SITE:**

Harmon Construction, Walker Mechanical, Henderson Services, Brandenburg, Pioneer, Kauffman Saw Cutting, Dunn Electric LLC, Indiana Bridge Company, Professional Fencing, Corbitt Concrete Company, Perseverance Excavation Company, Brown Sprinkler Company, Simplex, Jefferson Special Police, Vulcan, Padgett, ECT, Haase Mechanical, Ready Electric, Johnson Controls, SCR, Berkel, Concrete Saw Cutting Company, Endris, Minco, South Central Roofing, Whittenberg, Renascent, Hussung, Maxim Crane, South Central Roofing, A & A Concrete Saw Cutting, Ground Works Solution,

Currently, there are about 100 workers on site.